

WATER SERVICES SDBIP 2018 / 2019

PERSON RESPONSIBLE: ACTING GENERAL MANAGER WATER SERVICES - MR SN MBEWU

SDBIP Ref.	Strategic Objective	IDP Ref	Project ID	Measurable Objective / Output	Key Performance Indicator	Annual Target	Quarterly Target and Actual Achieved			Progress, Challenges & Remedial			Financial Implication		Location (Ward / LM)	Annual POE	INTERNAL AUDIT COMMENTS
							Q3	Actual	POE	Achieved / Not Achieved	Blockages & Challenges	Corrective measures & Revised Time Frame	Annual budget information	Budget Spent to Date			
BASIC SERVICE DELIVERY																	
WS 1		BSD 1.1	BSD 1.1.1	Water infrastructure	Date Kwa-Nyusa Water Treatment Works completed and commissioned	31-Mar-19	31-Mar-19	31-Mar-19	Completion certificate	Not Achieved	There was a delay in submitting the completion certificate due to snags still outstanding in the projects	The snags are being attended to and the completion certificate will be issued after that. 30 June 2019	R 6 000 000.00	R 5 872 281.00	Ray Nkonyeni	Close out report	Not Achieved
WS 2		BSD 1.2	BSD 1.2.4	Waterborne sanitation	Provision of water borne sanitation in Pennington	50%	25%	30%	Progress report	Achieved	N/A	N/A	R 12 400 000.00	R 3 383 846.00	Umdoni	Progress report	✔
WS 3		BSD 5.1	BSD 5.1.1	Replaced pipeline	Percentage of Murchison pump station construction completed	60%	60%	30%	Progress report noted by Manco	Not Achieved	There was a delay in the appointment of the service provider to complete the project	The service provider has been appointed and the work has started on the ground. There was a site handover meeting to the contractor on the 05th April 2019	R 86 539 162.00	R 47 198 075.00	Ray Nkonyeni	Close out report	Not Achieved
WS 4		BSD 2.1	BSD 2.1.1	Alternative water supply	Number of loads delivered via water tankers	3300	3300	234	Delivery book, logcard	Not Achieved	The team started late in the quarter to use the delivery books	All areas are now using the delivery books. 30 June 2019	R 0.00	R0.00	All	Water tankering schedule / log book	Not Achieved

SDBIP Ref.	Strategic Objective	IDP Ref	Project ID	Measurable Objective / Output	Key Performance Indicator	Annual Target	Quarterly Target and Actual Achieved			Progress, Challenges & Remedial			Financial Implication		Location (Ward / LM)	Annual POE	INTERNAL AUDIT COMMENTS
							Q3	Actual	POE	Achieved / Not Achieved	Blockages & Challenges	Corrective measures & Revised Time Frame	Annual budget information	Budget Spent to Date			
BASIC SERVICE DELIVERY																	
WS 7		BSD 1.2	BSD 1.2.5	Malangeni Low Cost Housing sanitation	Number of HH provided with access to sanitation through the Malangeni Low Cost Housing Project scheme	336	336	52	Completion certificate and Beneficiary List	Not achieved	Project was delayed by Umdoni Business Forum that was demanding 30% sub-contraction	Some of the work was given to the Business Forum to do some of the house connection and even procured material for them. The revised date will be 28 June 2019 and that is when the full completion certificate and beneficiary list will be produced.	R 11 900 000.00	R 9 036 549.00	Umdoni	Completion certificate and Beneficiary List	Not Achieved
WS 8		BSD 2.1	BSD 2.1.1	Springs protected and refurbished	Number of Springs protected and/or refurbished	20	10	0	Happy Letter signed-off by ward	Not achieved	Budgetary constraints	Awaiting approval mid-term budget allocation. To be done by 31 August 2019	R 1 182 369.00	R 250 000		Close out report	Not Achieved
WS 9	Reduce water losses	BSD 4.1	Bsd 4.1.1	Turnaround time taken to repair water leaks	Average turnaround time in hours taken to repair water leaks	6 hours	6 hours	3H97M	System report	Achieved	N/A	N/A	R 0.00	R 0.00		System report	✔
WS 11		BSD 6.1	BSD 6.1.1	Public safety	Number of dam safety plans	2	1	0	Manco resolution	Not achieved	funding was only approved during February 2019 - adjustment budget	Consultant to be appointed during April 2019	R 1 500 000.00	R 0.00		Manco resolution	Not Achieved
WS 15	Compliance with access to quality drinking water standards	BSD 6.2	BSD 6.2.1	Water plants refurbished	Number of water plants upgraded	2	2	2	Completion certificates	Achieved	N/A	N/A	R 28 277 000.00	R 4 949 030.00		Completion certificates	✔
WS 16		BSD 6.1	BSD 6.1.1	Blue drop status achieved.	Percentage water quality compliance to SANS 241:2015	93%	93%	93%	Independent water quality report	Achieved	N/A	N/A	R 5 500 000.00	R0.00		Independent water quality report	✔
WS 18		BSD 7.3	BSD 7.3.1	Turnaround taken to repair sewerage spillages.	Turnaround time in hours to respond to sanitation infrastructure breakdown	24hrs	24hrs	4H31M	System report	Achieved	N/A	N/A	R 0.00	R 0.00		System report	✔

SDBIP Ref.	Strategic Objective	IDP Ref	Project ID	Measurable Objective / Output	Key Performance Indicator	Annual Target	Quarterly Target and Actual Achieved			Progress, Challenges & Remedial			Financial Implication		Location (Ward / LM)	Annual POE	INTERNAL AUDIT COMMENTS
							Q3	Actual	POE	Achieved / Not Achieved	Blockages & Challenges	Corrective measures & Revised Time Frame	Annual budget information	Budget Spent to Date			
BASIC SERVICE DELIVERY																	
WS 19		BSD 7.1	BSD 7.1.1	Green drop status achieved.	Percentage effluent quality compliance to General Authorisation Standards	75%	75%	72%	Independent waste water quality report	Not achieved	The equipment failures are the biggest contributor to the non-compliance with the Green Drop standards. Some plants do not have full time staff operating them, they are operated by roving Process Controllers	Capital investment to repair equipment is urgently needed. Full time human resource is need at all plants. 30 June 2020	R 5 500 000.00	R 0.00		Independent waste water quality report	Not Achieved
WS 20		BSD 7.1	BSD 7.1.1		Number of Waste Water Risk Abatement plans reviewed	10	0	N/A	N/A	N/A	N/A	N/A	R 0.00	R 0.00		MANCO Resolution	N/A
WS 21	Optimise expenditure and get better returns on investments	MFVM 2.2	MFVM 2.2.1	Municipal Infrastructure grants actually expenditure	Percentage expenditure on MIG capital budget per transferred amount	100%	80%	99%	Certificate of expenditure from UGU Treasury Department	Achieved	N/A	N/A	R 235 888 000.00	R0.00		Certificate of expenditure from UGU Treasury Department	✓
WS 22			MFVM 2.2.2		Percentage expenditure on WSIG capital budget per transferred amount	100%	80%	50%	Certificate of expenditure from UGU Treasury Department	Not achieved	Delayed transfer of WSIG funds	Revised implemenxtation plan and cash will be implemtented by 30 April 2019	R 55 000 000.00	R0.00		Certificate of expenditure from UGU Treasury Department	Not Achieved

SDBIP Ref.	Strategic Objective	IDP Ref	Project ID	Measurable Objective / Output	Key Performance Indicator	Annual Target	Quarterly Target and Actual Achieved			Progress, Challenges & Remedial			Financial Implication		Location (Ward / LM)	Annual POE	INTERNAL AUDIT COMMENTS
							Q3	Actual	POE	Achieved / Not Achieved	Blockages & Challenges	Corrective measures & Revised Time Frame	Annual budget information	Budget Spent to Date			
BASIC SERVICE DELIVERY																	
WS 23	Increase Income	MFVM 1.3	MFVM 1.3.1	Revenue actually collected from debtors against total billed.	Number of meters replaced	300	100	109	Meter register	Achieved	N/A	N/A	R 1 000 000.00	N/A		Meter register	✓
MUNICIPAL TRANSFORMATION AND INSTITUTIONAL DEVELOPMENT & GOOD GOVERNANCE AND PUBLIC PARTICIPATION																	
WS 24	Improve job creation opportunities particularly to youth	LED 1.1	LED 1.1.1	Jobs created through EPWP projects	Number of job opportunities created through infrastructure sector	3203	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	All LMs	Payment register	N/A