WATER SERVICES SDBIP 2015 / 2016 PERSON RESPONSIBLE: GENERAL MANAGER; WATER SERVICES																			
	_			<u> </u>					PERSON	RESPONSIBLE: GENERAL	MANAGER; WATE	ER SERVICES		<u> </u>					
SDBIP	-												Pr	ogress, Challeng	es and Corrective Action				
REF.	IDP REF.	National KPA	Programme	Measurable Objective / Output (PROJECT)	Ward	Baseline/ Status Quo	Annual KPI: Output	KPI Measure	Annual Target	Q3 Target	Actual	Budget Spent	Total Annual Budget Remaining	Status of achievement of targets (ACHIEVED/ NOT ACHIEVED)	Blockages	Measures To Improve Performance	Date For Achievement of Non Achieved Target	Q3 POE	SUBMISSION OF POE
WS-1		Basic service Delivery	Provision of HH with access to water	Households with access to water	Vulamehlo ward 04; Mzumbe Ward 02; 03; 04; 05; 06 and Ezinqoleni Ward 01	181593	Number of HH with access to basic water services	Number	1300	N/A R 29 678 264.00	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
WS-2	BSD 2		Aging infrastructure	Construction of Bulk pipeline.	HCM- ward 01; 02; 03; 06; 16; 18; 21; 22; 26; 27; 28; Umuziwabantu ward 03		Kilometres of pipeline constructed	Number	12	R 101 751 779.00	14		R 34 579 924.27	Achieved		N/A	N/A	Last Payment certificate showing the summary of work done.	YES
WS-3	BSD 3		Provision of HH with sanitation services	Households with access to VIP sanitation	Umzumbe Ward 15, 10 & 17	300	Number of Household with access to VIP sanitation	Number	300HH with access to VIP sanitation	R 1 550 000.00	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A
WS-4				Households with access to waternorne sanitation	Umdoni - Ward 9 & Umuziwabantu Ward 3	181593	Number of HH with access to waterborne sanitation services	Number	146	R 20 284 710.00	146	R 12 285 217.85	R 7 999 492.15	Achieved	N/A	N/A	N/A	Malangeni project close out report	YES
				Percentage Eradication of bucket system in households		1.74 (3123)	Percentage Eradication of bucket system in households	Percentage	0.07 (146)	N/A	N/A	N/A	N/A	N/A	N/A	N/A		Malangeni project close out report	N/A
WS-5	BSD 4		Water	Management and control of Non Revenue Water in line with No Drop Requirements	All	28	Percentage reduction of Non revenue water losses in line with the non revenue water strategy	%	2	1.5% reduction	1.5	R 16 310 891.53	R 9 271 959.32	Achieved				Monthly water balance report	YES
WS-6				Replacement of water meters	All	4260	Number of Meters replaced	Number	1500	N/A	410	R 511 323.25	R 1 488 676.75		Contractors have been put on hold as of February 2016 and replacements are being done by internal staff	issues are being resolved and the services will be		Monthly Report	YES
WS-7	BSD 5		drinking water in terms of blue drop	Percentage compliance of Drinking water quality in terms of prescribed process risk indicators in line with SANS241:2015	All	90	93% compliance to prescribed process risk indicators of SANS241:2015	Percentage	93	93% compliance to prescribed process risk indicators of SANS241:2015	88	R 2 172 950.16	R 5 009 049.84			supply for the		Independent Water Quality Report	yes

WATER SERVICES SDBIP 2015 / 2016																				
									PERSON	RESPONSIBLE: GENERAL	MANAGER; WAT	ER SERVICES								
SDBIP											Progress, Challenges and Corrective Action									
REF.	IDP REF.	National KPA	Programme	Measurable Objective / Output (PROJECT)		KPI Measure	Annual Target	Q3 Target	Actual	Budget Spent	Total Annual Budget Remaining	Status of achievement of targets (ACHIEVED/ NOT ACHIEVED)	Blockages	Measures To Improve Performance	Date For Achievement of Non Achieved Target	Q3 POE	SUBMISSION OF POE			
WS-8	BSD 6		provide	Effluent Quality in line with the General Authorisation	All	82	90% compliance of to General Authorisation Standards	Percentage	90	90% compliance of to General Authorisation Standards	75.6	R 2 172 950.16	R 5 009 049.84	Not Achieved	The M & E failures which are the biggest contributor to the failures have improved.	The M & E repairs are currently underway		Independent Water Quality Report		
												R 2 172 950.16	R 5 009 049.84	improve effluent expecte followir the repa	A noticeably improvement in the effluent quality is also expected in the following months as the repairs are underway.				YES	
WS-9				Waste water risk abatement plans developed for each of treatment works	All	0	Develop Waste Water Risk Abatement Plans	Number	15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
WS-10		Basic service Delivery	Alternative water supply	All	All	65	Percentage		70 N/A	70 R 100 000.00	77			Achieved	N/A	N/A	N/A	Water Tankering schedule	YES	
										END										