

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																	
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																	
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS								
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE
										Target							
WS 9	BSD 2	Basic service Delivery	Upgrade & Repair of Aging infrastructure	Respond to sanitation infrastructure breakdowns within 24 hours	All wards	24 Hrs	Turnaround time to respond to sanitation infrastructure breakdowns	24 hours	R 0.00	24 hours	21H9M		Achieved	N/A	N/A	N/A	Systems report
										N/A	R 0.00						
WS 10	BSD 2		Percentage of sanitation repairs closed within 24 hours	All	80%	Percentage of sanitation infrastructure breakdowns repairs closed within 24 hours	80	N/A	80%	N/A	97%		Achieved	N/A	N/A	N/A	Systems report
								R 0.00	R 0.00								
WS 11	BSD 3		Households with access to waterborne sanitation		162994	Number of HH with access to waterborne sanitation services	4500	N/A	400	500		Achieved	((1) The project is complete but there is no power supply Harding Pump Station (2) 2B is dependant on 2C which has not yet been awarded in Malangen	Objections are being fast tracked	30-Jun-17	See WS 12 to WS 15	
								N/A									
WS 12	BSD 3		Provision of HH with sanitation services	Harding Sanitation Phase 3	Umuziwabantu Ward 3	2298	Number of HH with access to waterborne sanitation services	400	R 1 751 409	400	0		Not achieved	Eskom to provide power supply	FastTrack communication with Eskom to install power supply	30-Jun-17	Close-out report including asset register and as built drawings
									100-140-699-708-310	R 1 751 409							
WS 13	BSD 3		Households with access to VIP sanitation	HCM - All Wards	8254	Number of Household with access to VIP sanitation	2500	N/A	1500	0		Not achieved	Some of the beneficiary lists were received towards the end of February 2017	Formation of cluster PAC's to guide the implementation process as well as fastracking of the backlog study	30-Jun-17	VIP Reconciliation Report to MANCO	
								N/A	R 0.00								

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS									
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE	
										Target								
WS 14	BSD 3	Basic service Delivery		Farm Isonti	Umdoni - Ward 9	64	Number of HH with access to waterborne sanitation services	2000	N/A	400	500		Achieved	N/A	N/A	N/A	Project progress report Water Services Portfolio Committee	
									N/A	R 0.00								
WS 16	BSD 4		Non Revenue Water Reduction	Management and control of Non Revenue Water in line with No Drop Requirements	All	26	Percentage Reduction of Non revenue water losses	2	N/A	1.5%	1.6%		Achieved	N/A	N/A	N/A	Monthly water balance report	
									N/A	R 7 009 092.75								
WS 17	BSD 4			Replacement of water meters	All	4260	Number of Meters replaced	2000	N/A	1500	1706		Achieved	N/A	N/A	N/A	Meter Register systems report	
									N/A	R 0.00								
WS 18	BSD 4			Awareness on water saving methods	All	4	Number of Water saving community awareness campaigns conducted	12	N/A	9	0		Not achieved	The water saving campaigns did not take place due to inadequate budget for the material since there were delays in the award of the NRW reduction programme	The campaigns have been included under the nonrevenue water reduction programme	30-Jun-17	Report and MANCO resolution noting the report	
									R 0.00	R 0.00								
WS 19	BSD 4					All	0	Number of Water Community Forum meetings sat	12	N/A	4	4		Achieved	N/A	N/A	N/A	Minutes of meeting and Agenda
										R 0.00	R 0.00							
WS 20	BSD 5			Review of Water Safety Plans	All	15	Number of Water Safety Plans Reviewed	17	R 3 466 800.00	13	13	R 0.00	Achieved	N/A	N/A	N/A	Report and MANCO resolution noting the report	
									130305-780-865-961-260280	R 0.00								

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS									
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE	
										Target								
WS 21	BSD 5		Treat and provide compliant drinking water in terms of blue drop requirements	Drinking water quality in terms of prescribed process risk indicators in line with SANS241:2015	All	88	Percentage Compliance to SANS241:2015	93	N/A	91%	92%		Achieved	N/A	N/A	N/A	Independent Water Quality Report	
									N/A	R 0.00								
WS 22	BSD 5			Review of Waste Water Risk Abatement Plans	All	15	Number of Reviewed Waste Water Risk Abatement Plans	20	N/A	14	8	R 0.00	Not Achieved	The reviewed plans were not submitted to Manco	The plans will be submitted to Manco for approval	30-May-17	MANCO Resolutions noting Review of the Waste Water Risk Abatement Plans	
			N/A						R 0.00									
WS 23	BSD 7		Alternative water supply	Percentage delivery of water supply by mobile trucks in line with the schedule	All	70	Percentage delivery of water supply by mobile trucks in line with the schedule	75	R 7 320 715.00	74%	79%		Achieved	N/A	N/A	N/A	Water Tankering schedule	
									130-308-750-800-900-300030	R 5 490 535.00								
WS 24	MFVM 5	Financial viability			NA	New	Percentage Compliance with Vendor Management Committee resolution	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Resolution implementation register	
									N/A	R 0.00								
WS 25	MFVM 5			Supply Chain Management	Vendor Management	NA	New	Number of Reports for Vendor performance produced	12	N/A	9	9		Achieved	N/A	N/A	N/A	Report on implementation of resolutions
										N/A	R 0.00							
							Percentage compliance to submission of invoices within 10 days of receipt		N/A	100% compliance icro submission of invoices			Not achieved	Submission of invoices delayed	Adhere to timeframes	30-Jun-17	Monthly Departmental control sheet	

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																	
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																	
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS								
									CAPEX	Q3	Actual	Budget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE
										Target							
WS 26	MFVM 8	Financial viability	Expenditure Management	Payment of creditors within 30 days	NA	New		100	N/A		100%						
WS 27	MFVM 8			Capital budget spent on projects identified in terms of the IDP	All	100%	Percentage Expenditure of MIG capital budget	100	R 7 320 715.00	70%	47%		Not achieved	(1) Awaiting approval of business plan for Umthamvuna . (2) Challenges around completion of Murchison. (3) Pennington only commenced in March 2017 due to delays awarding of the tender	A plan is being implemented to spend on major projects like Bo boyi, Murchison, Weza, etc	30 June 2017	Certificate of Expenditure from COGTA
									130-308-750-800-900-300030	R 5 124 500.50							
					WS 28	MFVM 8	All	100%	Percentage Expenditure of MWIG capital budget	100	100 095 000.00	70	76		Achieved	N/A	N/A
	R 70 066 500.00																
WS 29	MFVM 8			All	100%	Percentage Expenditure of RBIG capital budget	100	8 834 000.00	70%	14%		Not achieved	Delayed award of Mabheleni reservoirs	Accelerate implementation of the project which will increase expenditure by ordering materials.	30-Jun-17	Certificate of Expenditure from UGU treasury department	
									R 6 183 800.00								
WS 30	MTID 16			OPMS Quarterly Reviews	NA	New	Percentage Compliance with submission of performance information	100	N/A	100%	100%		Not Achieved	The deadline was missed by 1 day due to late submission of information within the dept	Strict Adherence to timelines	30-Jun-17	Audited report of PMS
										R 0.00							

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																	
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																	
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS								
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE
										Target							
WS 31	MTID 16	Municipal Transformation and Institutional Development	Organisational Performance Management System	Adoption of Annual Report	NA	New	Percentage Compliance with submission of Annual Report compilation	100	N/A	100%	0%		Not Achieved	A credible source document is not available	A departmental task team on input into the annual report has been developed. The finalisation of the Master Plan by the 30 September 2017.	30-Sep-17	Acknowledgement of Submission of information from PMS Office
										R 0.00							
WS 32	MTID 5		Labour Relations	Labour Unrest	NA	New	Number of Management/Union meetings held	10	N/A	8	8		Achieved	N/A	N/A	N/A	Report, Minutes, Attendance Register
										R 0.00							
WS 33	MTID 5				NA	New	Number General Staff meetings held	2	N/A	2	2		Achieved	N/A	N/A	N/A	Report, Minutes, Attendance Register
									N/A	R 0.00							
WS 34	MTID 5				NA	New	Number of Departmental meetings held	4	N/A	3	3		Achieved	N/A	N/A	N/A	Report, Minutes, Attendance Register
									N/A	R 0.00							
WS 35	MTID 5				NA	New	Turnaround time for the submission of disciplinary matters by the department	30 days	N/A	30days	0		Not Achieved	The KPI is not in the department's control	Managers to report on the submission of information on the disciplinary matters monthly	01-Sep-17	Register of cases submitted to HR
									N/A	R 0.00							

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS									
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE	
										Target								
WS 36	MTID 6		Occupational Health and Safety	Compliance to OHS	NA	New	Percentage compliance to OHS as per checklist	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Attendance Register Copy of certificates	
									N/A	R 0.00								
WS 37	MTID 7		Human Resources Administration	Overtime management	NA	New	Percentage employee compliance to the 40 hour overtime requirement	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	System Report	
									N/A	R 0.00								
WS 38	MTID 7				NA	New	Percentage reduction of overtime hours as a percentage of prior year's hours on overtime	20	N/A	15%	31%		Achieved	N/A	N/A	N/A	Overtime report approved at Manco	
										R 0.00								
WS 39	MTID 7			Acting appointments iro. 6 months requirement	NA	New	Percentage of acting appointments complied with the 6 months acting period	100	N/A	100%	0%		Not Achieved	There are positions which are still not yet filled in the organogram due to lack of budget	The reviewal of the organogram and the budgeting for all positions. The process to regularise acting positions is currently ongoing between the Municipal Manager and Water Services	30-Sep-17	System Report	
									N/A	R 0.00								
WS 40					Fleet utilisation	NA	New	Percentage compliance with trip authorisation in 6 months	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Summary report of Trip authorisations compliance

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	PROGRESS, CHALLENGES AND CORRECTIVE ACTIONS									
									CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE	
										Target								
		Municipal Transformation and Institutional Development	Fleet Management				respect of fleet utilisation		N/A	R 0.00								
WS 41	MTID 8			Consumption of fuel	NA	New	Percentage reduction in fuel consumption	20	N/A	15%	14%		Not Achieved	There was an increase in fuel usage at Vulamehlo and KwaLembe plants due to power failures	There are ongoing engagements with Eskom on the security of supply	30-Jun-17	Fuel consumption report	
									N/A	R 0.00								
WS 42	MTID 9		Secretariat services	Implementation of Committee Resolutions	NA	New	Percentage of Committee Resolutions implemented	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Compliance report by Secretariat	
										R 0.00								
WS 43	MTID 16		Legal Compliance		Litigation cases instituted against municipality	NA	New	Percentage compliance with submission of reports on litigious action within 14 days	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Proof of submission (Email)
										N/A	R 0.00							
WS 44	MTID 16			Percentage of litigation cases instituted against the municipality responded to within one week	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Proof of submission (Email)				
						N/A	R 0.00											
WS 45	MTID 16			Contract Administration	NA	New	Percentage compliance to contractual obligations, 1 report per quarter	100	N/A	100%	100%		Achieved	N/A	N/A	N/A	Report from SCM	
		N/A							R 0.00									

REVISED 2016/2017 SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: WATER SERVICES
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

[illegible]

SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	CAPEX	Q3	Actual	Buget Spent	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures To Improve Performance	Revised Timeframe	POE
										Target							
WS 46	GGPP 2	Good Governance & Public Participation	Functional IGR Structures		NA	New	Percentage compliance by WS on submission of IGR reports within the required time-frames	100	N/A	100%	0%		Not Achieved	The submission email could not be found in the system	The report will be submitted on time and a copy of the email which is the proof of submission will be printed.	30-Jun-17	Proof of notification and submission (Email)
									N/A	R 0.00							
WS 47	GGPP 8		Internal Auditing	Monitoring Implementation of AG (SA) Management Corrective Action Plan	NA	New	Percentage of AG queries/ findings addressed	100	N/A	100%	0%		Not Achieved	The implementation of the illegal connections policy is still a challenge.	It has been resolved that the Community Services unit be responsible for the implementation of the policy	2017/2018	Proof of notification Proof of submission (Email) AND Acknowledgement of receipt of complete information
									N/A	R 0.00							
WS 48	GGPP 13	Good Governance & Public Participation	Back to Basics	Implementation of Back to Basics Programme	NA	New	Number of Back to basics reports submitted	4	N/A	3	3		Achieved	N/A	N/A	N/A	Report Proof of submission AND acknowledgement of completeness
									N/A	R 0.00							