

SDBIP 16/17: WATER SERVICES MID YEAR REPORT									
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE									

SDBIP 16/17: WATER SERVICES MID YEAR REPORT									
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE									

SDBIP 16/17: WATER SERVICES MID YEAR REPORT																			
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																			
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget					Progress; Challenges And Remedial Action				POE	
										Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target		
WS 1	BSD 1	Basic service Delivery	Provision of HH with access to water	Households with access to water	All	149613	Number of HH with access to basic water services	3000		500	0	R 3 421 696.00	7 703 870.50	Not Achieved				See WS 2 to WS 4	
									N/A	R 0.00									
WS 2	BSD 1		Umzinto Slum Clearance: Farm Isonti Low cost Housing Water	Umdoni Ward 6	1850	500		N/A	500	N/A	500	0	R 3 421 696.00	R 7 578 303.00	Not achieved	1)Labour unrest which started on 4/10/2016 to date. 2) Eskom has not installed power supply at the water pump station. 3) There was vandalism and theft of all cables at the water pump station whereby the contrator had to claim from the insurance in order to rectify the acts of vandalism	1) Stakeholder engagement meeting will be arranged as a matter of urgency	30-Mar-17	Close-out Report of Farm Isont
			WS 3	BSD 1	Mazakhele bulk water infrastructure	Umuziwabantu Ward 3		2923	1100	R 379 253	1100	1100	R 0.00	R 379 253	Not Achieved	N/A	N/A	N/A	
130-140-699-707-139	R 379 253.00																		
WS 4	BSD 1		Kwanyuswa Water Scheme - Phase 3 (AFA) MIS 194753	Ezingoleni Ward 1	1028	Number of HH with access to basic water services with 200 metres.		1400	R 1 000 000	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
WS 5	BSD 2	Upgrade & Repair of Aging infrastructure	Murchison Bulk water supply	HCM (Ward 20, 21, 22, 23 & 24)	0	Kilometres of pipeline constructed	10	N/A	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
																		N/A	R 0.00

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT																				
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																				
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget					Progress; Challenges And Remedial Action				POE		
										Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target			
WS 6	BSD 2			Gamalakhe Bulk Water Supply	HCM (Ward 26, 27 & 28)	0	Kilometres of pipeline constructed	6	N/A	Nil	n/a	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
									N/A	R 0.00										
WS 7	BSD 2			Qoloqolo water supply	Umzumbe (Ward 15)	0	Kilometres of pipeline constructed	15	N/A	Nil	n/a	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
									N/A	R 0.00										
WS 8	BSD 2			Scottburgh pipeline replacement	Umdoni (Ward 4)	0	Kilometres of pipeline constructed	5	R8 000 000	5km	6.346 km			Achieved	N/A	N/A	N/A	N/A	Close-out report including asset register and built drawings	
										R8 000 000										
WS 9	BSD 2			Respond to sanitation infrastructure breakdowns within 24 hours	All wards	24 Hrs	Turnaround time to respond to sanitation infrastructure breakdowns within 24 hours	24 hours	R 0.00	24 hours	12 Hours	N/A	N/A	Achieved	N/A	N/A	N/A	N/A	Systems report	
									N/A	R 0.00										
WS 10	BSD 2			Percentageof sanitation repairs closed within 24 hours	All	80%	Percentageof sanitation infrastructure breakdowns repairs closed within 24 hours	80	N/A	80%	90%	N/A	N/A	Achieved	N/A	N/A	N/A	N/A	Systems report	
									R 0.00	R 0.00										
WS 11	BSD 3			Provision of HH with sanitation services	Households with access to waterborne sanitation		162994	Number of HH with access to waterborne sanitation services	4500	N/A	NIL	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
										N/A	R 0.00									
WS 12	BSD 3	Harding Sanitation Phase 3	Umuziwabantu Ward 3		2298	Number of HH with access to waterborne sanitation services	400	R 1 751 409	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	None		
								100-140-699-708-310	R 0.00											

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT																			
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																			
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget					Progress; Challenges And Remedial Action				POE	
										Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target		
WS 13	BSD 3	Basic service Delivery		Households with access to VIP sanitation	HCM - All Wards	8254	Number of Household with access to VIP sanitation	2500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NIL	
									N/A	R 0.00									
Farm Isonti	Umdoni - Ward 9			64	Number of HH with access to waterborne sanitation services	2000	N/A	NIL	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
							N/A	R 0.00											
Eradication of bucket system in households	Umdoni		1503	Number of HH with access to waterborne sanitation services	1503	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				
						N/A	R 0.00												
WS 16	BSD 4		Non Revenue Water Reduction	Management and control of Non Revenue Water in line with No Drop Requirements	All	26	Percentage Reduction of Non revenue water losses	2%	R 9 345 457.00	1%	1%	R 5 568 911.64	R3 776 545.36	Achieved	N/A	N/A	N/A	Monthly water balance report	
									N/A	R 4 672 728.50									
WS 17	BSD 4			Replacement of water meters	All	4260	Number of Meters replaced	2000	R 3 500 000.00	1000	1061	R 1 060 298.78	R 2 439 701.22	Achieved	N/A	N/A	N/A	Meter Register systems report	
										R 0.00									
WS 18	BSD 4		Awareness on water saving methods		All	4	Number of Water saving community awareness campaigns conducted	12	N/A	6	6	N/A	N/A	Achieved	N/A	N/A	N/A	Report and MANCO resolution noting the report	
									R 0.00	R 0.00									
WS 19	BSD 4				All	0	Percentage compliance to sitting of Water Community Forums	12%	N/A	4%	4%	N/A	N/A	Achieved	N/A	N/A	N/A	Minutes of meeting and Agenda	
									R 0.00	R 0.00									
WS 20	BSD 5		Treat and provide compliant drinking water in terms of blue drop requirements		Review of Water Safety Plans	All	15	Number of Water Safety Plans Reviewed	17	R 3 466 800.00	8	8	N/A	N/A	Achieved	N/A	N/A	N/A	Report and MANCO resolution noting the report
										130305-780-865-961-260280	R 0.00								

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget					Progress; Challenges And Remedial Action				POE
										Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target	
WS 21	BSD 5			Drinking water quality in terms of prescribed process risk indicators in line with SANS241:2015	All	88	Percentage Compliance to SANS241:2015	93%	R 5 000 000.00	90%	95%	R 2 047 354.89	R 2 952 645.11	Achieved				Independent Water Quality Report
									N/A	R 0.00								
WS 22	BSD 5		Review of Waste Water Risk Abatement Plans	All	15	Number of Reviewed Waste Water Risk Abatement Plans	20	N/A	8	8	N/A	N/A	Achieved	N/A	N/A	N/A	MANCO Resolutions noting Review of the Waste Water Risk Abatement Plans	
								N/A	R 0.00									
WS 23	BSD 7		Alternative water supply	Percentage delivery of water supply by mobile trucks in line with the schedule	All	70	Percentage delivery of water supply by mobile trucks in line with the schedule	75%	R 7 320 715.00	72%	79.5%	3 674 887.64	3 645 827.36	Achieved	N/A	N/A	N/A	Water Tankering schedule
									130-308-750-800-900-300030	R 3 660 357.00								
WS 24	MFVM 5	Financial viability	Supply Chain Management	Vendor Management	NA	New	Percentage Compliance with Vendor Management Committee resolution	100%	N/A	100%	100%	N/A	N/A	Achieved	N/A	N/A	N/A	Percentage compliance with Vendor Management Committee resolution
									N/A	R 0.00								
WS 25	MFVM 5				Financial viability			NA	New	Number of Reports for Vendor performance	12	N/A	6	6	N/A	N/A	Achieved	N/A
		N/A	R 0.00															
WS 26	MFVM 8		Expenditure Management	Payment of Creditors within 30 days				NA	New	Percentage compliance to submission of invoices within 10 days of receipt of invoice	100%	N/A	100% compliance iro submission of invoices	51%	N/A	N/A	Not Achieved	implementation of the control sheet
					N/A	R 0.00												
WS 27	MFVM 8		Capital budget spent on projects identified in terms of the IDP	All	100%	Percentage Expenditure of MIG capital budget	100%	R 7 320 715.00	40%	72.60%	94289408	139583.59	Achieved	N/A	N/A	N/A	Certificate of Expenditure from COGTA	
								130-308-750-800-900-300030	R 2 928 286.00									

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

												Progress; Challenges And Remedial Action	
--	--	--	--	--	--	--	--	--	--	--	--	---	--

SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget	Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target	POE
WS 28	MFVM 8	Municipal Transformation and Institutional Development			All	100%	Percentage Expenditure of MWIG capital budget	100%	100 095 000.00	40%	54%	32 317 865	40 895 134	Achieved	N/A	N/A	N/A	Certificate of Expenditure from UGU treasury deptment
										R 40 038 000.00								
WS 29	MFVM 8				All	100%	Percentage Expenditure of RBIG capital budget	100%	8 834 000.00	40%	18%	1 839 003.26	10 221 000	Not Achieved	There was a delay in the award of the tender due to the objection	Implementation of the turnaround plan	30-Jun-17	Certificate of Expenditure from UGU treasury deptment
										R 3 533 600.00								
WS 30	MTID 16		Organisational Performance Management System	OPMS Quarterly Reviews	NA	New	Percentage Compliance with submission of performance information	100%	N/A	100%	100%	N/A	N/A	Achieved	N/A	N/A	N/A	Acknowledgement of Submission of information from PMS Office
										R 0.00								
WS 31	MTID 16	Adoption of Annual Report		NA	New	Percentage Compliance with submission of Annual Report compilation	100%	N/A	100%	100%	N/A	N/A	Not Achieved	N/A	N/A	Acknowledgement of Submission of information from PMS Office		
									R 0.00									
WS 32	MTID 5	Labour Relations		Labour Unrest	NA	New	Number of Management/Union meetings by HOD	10	N/A	5	5	N/A	N/A	Achieved	N/A	N/A	N/A	Report, Minutes, Attendance Register
										R 0.00								
WS 33	MTID 5				NA	New	Number General Staff meetings	2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
									N/A	R 0.00								
WS 34	MTID 5				NA	New	Number of Departmental meetings	4	N/A	2	2	N/A	N/A	Achieved	N/A	N/A	Report, Minutes, Attendance Register	
									N/A	R 0.00								
WS 35	MTID 5				NA	New	Turnaround time for Completion of disciplinary matters by departments	3 Months	N/A	3 Months	3Months	N/A	N/A	Achieved	N/A	N/A	N/A	report from HR
									N/A	R 0.00								

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

[illegible]

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT

PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE

SDBIP 16/17: WATER SERVICES MID YEAR REPORT																		
PERSON RESPONSIBLE: GENERAL MANAGER WATER SERVICES LUNGILE CELE																		
SDBIP REF.	IDP REF.	National KPA	Programme	Measurable Objective	Ward	Baseline/ Status Quo	Annual KPI	Annual Target	Annual Budget					Progress; Challenges And Remedial Action				POE
										Midyear Target	Midyear Actual	Budget Spent	Budget Remaining	Progress (Achieved/ Not Achieved)	Blockages/ Challenges	Measures to Improve Performance	Revised Timeframe To Achieve Target	

Note:	
Baseline for HH with access to basic water services:	1 = Piped (tap) water inside dwelling/institution 2 = Piped (tap) water inside yard 3 = Piped (tap) water on community stand: distance less than 200m from dwelling/institution
Baseline for HH with access to basic sanitation services:	1 = Flush toilet (connected to sewerage system) 2 = Flush toilet (with septic tank) 3 = Chemical toilet 4 = Pit toilet with ventilation (VIP)

INDICATORS:	
	REGULATED : Local Government: Municipal Planning and Performance Management Regulations, 2001
	Unique Municipal Department Indicator
	Municipal Cross Cutting Indicators